

NOKIA

Commissioning Check List, TCSM2

The information in this document is subject to change without notice and describes only the product defined in the introduction of this documentation. This document is intended for the use of Nokia Networks' customers only for the purposes of the agreement under which the document is submitted, and no part of it may be reproduced or transmitted in any form or means without the prior written permission of Nokia Networks. The document has been prepared to be used by professional and properly trained personnel, and the customer assumes full responsibility when using it. Nokia Networks welcomes customer comments as part of the process of continuous development and improvement of the documentation.

The information or statements given in this document concerning the suitability, capacity, or performance of the mentioned hardware or software products cannot be considered binding but shall be defined in the agreement made between Nokia Networks and the customer. However, Nokia Networks has made all reasonable efforts to ensure that the instructions contained in the document are adequate and free of material errors and omissions. Nokia Networks will, if necessary, explain issues which may not be covered by the document.

Nokia Networks' liability for any errors in the document is limited to the documentary correction of errors. Nokia Networks WILL NOT BE RESPONSIBLE IN ANY EVENT FOR ERRORS IN THIS DOCUMENT OR FOR ANY DAMAGES, INCIDENTAL OR CONSEQUENTIAL (INCLUDING MONETARY LOSSES), that might arise from the use of this document or the information in it.

This document and the product it describes are considered protected by copyright according to the applicable laws.

NOKIA logo is a registered trademark of Nokia Corporation.

Other product names mentioned in this document may be trademarks of their respective companies, and they are mentioned for identification purposes only.

Copyright © Nokia Networks Oy 2001. All rights reserved.

Contents

	Contents	3
	Summary of changes	5
1	Commissioning Check List, TCSM2 and related documents	7
2	Check list	9
2.1	Summary of the TCSM2 commissioning tests	9
2.2	Inspection test logs	11
2.2.1	Checking the interchangeability codes (3)	11
2.2.2	Checking the firmware (PROM) versions (3)	11
2.2.3	Checking the hardware versions and settings (3)	12
2.2.4	Checking the power supply (3)	13
2.2.5	Checking the local terminal interface (3)	13
2.2.6	Line parameters and terminal settings (3)	14
2.2.7	Checking the PCM circuit terminal type (4.2)	14
2.2.8	Automatic loading of the software (4.3)	15
2.2.9	Loading the software from diskette (4.4)	15
2.2.10	Uploading and downloading the configuration files (4.5)	16
2.2.11	Configuring the transcoder PCM types (4.6)	16
2.2.12	Configuring the synchronization (4.7)	17
2.2.13	Configuring the E1 interfaces – ETSI (4.8)	17
2.2.14	Configuring the T1 interfaces – ANSI (4.9)	18
2.2.15	Other transcoder configuration procedures – ETSI, ANSI (4.10)	18
2.2.16	Configuring Acoustic Echo Cancellation – optional (4.11)	19
2.2.17	Configuring Tandem Free Operation – optional (4.12)	19
2.2.18	Configuring Noise Suppression – optional (4.13)	20
2.2.19	Alarm handling (4.14)	20
2.2.20	Saving the configuration (4.15)	21
2.2.21	Running the diagnostics test (5.1)	21
2.2.22	Testing the power supply alarms of the TCSM2 (5.2)	22
2.2.23	Testing power break recovery in the TCSM2 (5.3)	22
	Appendix A.	23
A.1	Certificate of completion	23

Summary of changes

Changes between document issues are cumulative. Therefore, the latest document issue contains all changes made to previous issues.

Issue 1-0

The first issue of DN0191373.

1

Commissioning Check List, TCSM2 and related documents

The purpose of the *Commissioning Check List, TCSM2* is to list the phases of the commissioning work and to ensure the quality of commissioning work. The document provides the *Check list* (to be updated after each work phase) and the *Certificate of completion* (see the *Appendix*) for checking the commissioning procedure. In addition, the *Failure Report* (Nokia standard form) is generated during the work.

For further information, please refer to the following documents:

- *Commissioning TCSM2*
- *Installing the BSC and TCSM2*
- *Use of PCM Links in GSWB, Equipment List and Interconnection Cables (Site Documents)*
- *Packing List / Despatch Note*

2

Check list

This chapter contains the test logs needed in the commissioning testing of the TCSM2E and TCSM2A (and TCSM2A-C).

The number (in parenthesis) after the title refers to a chapter or section in the *Commissioning TCSM2*; for example, *Checking the PCM circuit terminal type (4.2)* refers to section 4.2.

Please, record confirmation of the test execution and possible comments in the test logs.

2.1 Summary of the TCSM2 commissioning tests

Test No. (section)	Test Name	Pass/Fail	Fault No. / Notes
Checking the hardware functions			
3	Checking the interchangeability codes		
3	Checking the firmware (PROM) versions		
3	Checking the hardware versions and settings		
3	Checking the power supply		
3	Checking the local terminal interface		
3	Line parameters and terminal settings		
Configuring the TCSM2 unit			

Test No. (section)	Test Name	Pass/Fail	Fault No. / Notes
4.2	Checking PCM circuit terminal type		
4.3	Automatic loading of the software		
4.4	Loading the software from diskette		
4.5	Uploading and downloading the configuration files		
4.6	Configuring transcoder PCM types		
4.7	Configuring the synchronization		
4.8	Configuring the E1 interfaces (ETSI)		
4.9	Configuring the T1 interfaces (ANSI)		
4.10	Other transcoder configuration procedures (ETSI, ANSI)		
4.11	Configuring Acoustic Echo Cancelling (optional)		
4.12	Configuring Tandem Free Operation (optional)		
4.13	Configuring Noise Suppression (optional)		
4.14	Alarm handling		
4.15	Saving the configuration		
Testing the TCSM2 unit configurations			
5.1	Running the diagnostics tests		
5.2	Testing the power supply alarms of the TCSM2		
5.3	Testing power break recovery in the TCSM2		

2.2 Inspection test logs

2.2.1 Checking the interchangeability codes (3)

Cartridge	Plug-in unit	Code	Notes
TC1C			
ET1TC			
	TRCO		
	ET2E/ET2A		
	ET2A *)		
	ET2E *)		
	ET2E *)		
	ET2E *)		
Checked by		Date	

*) TCSM2A-C

2.2.2 Checking the firmware (PROM) versions (3)

Plug-in unit	Version	Notes
TRCO		
ET2E/ET2A		
ET2A *)		
ET2E *)		

Plug-in unit	Version	Notes
ET2E *)		
ET2E *)		
Checked by	Date	

*) TCSM2A-C

2.2.3 Checking the hardware versions and settings (3)

Plug-in unit	Version	Standard settings	Optional settings	Notes
TRCO				
TR16/TR12-0				
TR16/TR12-1				
TR16/TR12-2				
TR16/TR12-3				
TR16/TR12-4				
TR16/TR12-5				
TR16/TR12-6				
TR16/TR12-7				
TR16/TR12-8				
TR16/TR12-9				
TR16/TR12-10				
TR16/TR12-11				
TR16/TR12-12				
TR16/TR12-13				
ET2E/ET2A-0				
ET2E/ET2A-1				
ET2E/ET2A-2				
ET2E/ET2A-3				
ET2A-0 *)				
ET2E-1 *)				

Plug-in unit	Version	Standard settings	Optional settings	Notes
ET2E-2 *)				
ET2E-3 *)				
Checked by			Date	

*) TCSM2A-C

2.2.4 Checking the power supply (3)

Observations	
Checked by	Date

2.2.5 Checking the local terminal interface (3)

Observations

Observations	
Checked by	Date

2.2.6 Line parameters and terminal settings (3)

Observations	
Checked by	Date

2.2.7 Checking the PCM circuit terminal type (4.2)

Observations	
Checked by	Date

2.2.8 Automatic loading of the software (4.3)

Observations	
Checked by	Date

2.2.9 Loading the software from diskette (4.4)

Observations	
Checked by	Date

2.2.10 Uploading and downloading the configuration files (4.5)

File name	Observations
Checked by	Date

2.2.11 Configuring the transcoder PCM types (4.6)

T1/E1 circuit	Type (FR, EFR, HR, D144, HS2, HS4, AMR)	Observations
PCM-1		
PCM-2		
PCM-3		
PCM-4		
PCM-5		
PCM-6		
PCM-7		
Checked by	Date	

2.2.12 Configuring the synchronization (4.7)

T1/E1 circuit	Used input	Priority	Observations
PCM-1			
PCM-2			
PCM-3			
PCM-4			
PCM-5			
PCM-6			
PCM-7			
Checked by		Date	

2.2.13 Configuring the E1 interfaces – ETSI (4.8)

Phase	Observations
Setting the through-connected channels in the TCSM2E	
Modifying the E1 functional modes in the TCSM2E	
Checked by	Date

2.2.14 Configuring the T1 interfaces – ANSI (4.9)

Phase	Observations
Setting the through-connected channels in the TCSM2A	
Modifying the T1 functional modes in the TCSM2A	
Modifying the E1/T1 functional modes in the TCSM2A-C	
Checked by	Date

2.2.15 Other transcoder configuration procedures – ETSI, ANSI (4.10)

Phase	Observations
Display channel configuration	
Transcoder configuration commands	
Supervision commands for ET2A/ET2E units	

Phase	Observations
Checked by	Date

2.2.16 Configuring Acoustic Echo Cancellation – optional (4.11)

AEC set	DTX set	Observations
Checked by	Date	

2.2.17 Configuring Tandem Free Operation – optional (4.12)

TFO set	DTX set	Observations

TFO set	DTX set	Observations
Checked by		Date

2.2.18 Configuring Noise Suppression – optional (4.13)

NS set	DTX set	Observations
Checked by:		Date:

2.2.19 Alarm handling (4.14)

Alarm type	Notes
Wired alarm handling	
Far-end alarm handling (ETSI)	Notes
Far-end alarm handling (ANSI)	

Alarm type	Notes
Checked by	Date

2.2.20 Saving the configuration (4.15)

Observations	
Checked by	Date

2.2.21 Running the diagnostics test (5.1)

Test	OK	Observations
Local diagnostics		
Remote diagnostics from the BSC		

Test	OK	Observations
The alarm system of the TCSM2		
Checked by	Date	

2.2.22 Testing the power supply alarms of the TCSM2 (5.2)

Alarm	OK	Observations
Checked by	Date	

2.2.23 Testing power break recovery in the TCSM2 (5.3)

Observations	
Checked by	Date

Appendix A.

A.1 Certificate of completion

CUSTOMER NAME _____ DELIVERY NO. _____ SITE NAME _____ SITE NO. _____	SITE ADDRESS _____ _____ _____
--	---

SOFTWARE RELEASE _____	_____
------------------------	-------

STAGE	COMPLETE/ OK (Initials)	COMMENTS/ DEFICIENCY
Checking the hardware functions	_____	_____
Configuring the TCSM2 unit	_____	_____
Testing the TCSM2 unit configurations	_____	_____

DN00295059

Date _____

TCSM2 commissioned by _____
(Also Print Name)

Customer _____
(Also Print Name)

